



3/13/2015

Anita de Paz  
Principal  
PS 39  
417 6<sup>th</sup> Ave  
Brooklyn NY 11215

**Re: Flood Elimination Project Schedule**

Dear Principal de Paz:

The School Construction Authority (SCA) understands the hardship and the inconvenience that the Flood Elimination project has created for the school and for the community.

Below are the proposed milestones for project completion (weather permitting and barring any further unforeseen conditions).

<b>Completion Date</b>	<b>Activity</b>
3/31/2015	8th Street yard up to access point
4/15/2015	Public sidewalk and street curb
6/15/2015	North side yard
7/15/2015	6 <sup>th</sup> Ave/School entrance
7/31/2015	Play equipment installed
8/30/2015	Punch list

The General Contractor (GC) will continue to work on Saturdays to make up for time lost during the week.

The SCA will work with the GC on the above schedule that allows for successful completion of the project while prioritizing the safety of the PS 39 staff, students and the community.

We understand your frustrations and appreciate your continued patience in this matter.

Regards,

  
Yvette A. Knight  
Project Support Manager  
Phone: 718-472-8199  
Email: [yknight@nycsca.org](mailto:yknight@nycsca.org)  
NYC School Construction Authority  
3030 Thomson Ave  
Long Island City, NY 11101